



ACT
Government

Asbestos Response Taskforce

Woden

as at 9 March 2018 (Update #6)

Affected Houses	244
Impacted Houses	4
Demolished	215
Scheduled for Demolition	2

Map Key

Affected	North
Impacted	East
Demolished	West
Scheduled	Unaffected

Suburbs				SCHEDULED		
				2018		
	Affected	Impacted	To Date	Early	Mid	Late
Woden – North						
Curtin	40	0	34	0	0	0
Garran	21	0	21	0	0	0
Hughes	17	0	16	0	0	0
Woden – East						
Farrer	34	1	30	0	0	2
Mawson	14	2	10	0	0	0
Phillip	2	1	0	0	0	0
Woden – West						
Chifley	17	0	14	0	0	0
Lyons	31	0	27	0	0	0
Pearce	36	0	32	0	0	0
Torrens	32	0	31	0	0	0
Total	244	4	215	0	0	2

This schedule is subject to change. Demolition timing is influenced by a range of external variables such as weather conditions, industry capacity, tip access and individual site circumstances.

These figures do not include:

- properties that have not been surrendered,
- some of the properties that have additional complexities, or
- properties that have been privately demolished.

