



ACT
Government

Asbestos Response Taskforce

Woden

as at 30 June 2017 (Update #5)

Affected Houses	244
Impacted Houses	3
Demolished	170
Scheduled for Demolition	44

Map Key

	Affected		North
	Impacted		East
	Demolished		West
	Scheduled		Unaffected

Suburbs				SCHEDULED		
				2017		2018
Woden – North	Affected	Impacted	To Date	Mid	Late	Early
Curtin	40	0	34	0	0	0
Garran	21	0	19	2	0	0
Hughes	17	0	16	0	0	0
Woden – East	Affected	Impacted	To Date	Mid	Late	Early
Farrer	34	1	29	0	0	0
Mawson	14	2	0	10	0	0
Phillip	2	0	0	0	2	0
Woden – West	Affected	Impacted	To Date	Mid	Late	Early
Chifley	17	0	14	0	0	0
Lyons	31	0	26	0	0	0
Pearce	36	0	31	0	0	0
Torrens	32	0	1	0	30	0
Total	244	3	170	12	32	0

This schedule is subject to change and will be regularly updated. Demolition timing is influenced by a range of external variables such as weather conditions, industry capacity and individual site circumstances.

These figures do not include:

- properties that have not been surrendered,
- some of the properties that have additional complexities, or
- properties that have been privately demolished.

