



ACT
Government

Asbestos Response Taskforce

Belconnen

as at 30 June 2017 (Update #5)

Affected Houses **281**
Impacted Houses **5**
Demolished **231**
Scheduled for Demolition **26**

Map Key



Affected



Impacted



Demolished



Scheduled

North

East

South

West

Unaffected

Suburbs				SCHEDULED		
				2017	2018	
Belconnen – North	Affected	Impacted	To Date	Mid	Late	Early
Charnwood	13	0	13	0	0	0
Evatt	9	0	9	0	0	0
Flynn	26	0	25	0	0	0
Fraser	11	0	11	0	0	0
Melba	23	0	20	0	0	0
Spence	11	0	10	0	0	0
Belconnen – East	Affected	Impacted	To Date	Mid	Late	Early
Giralang	11	0	9	0	0	0
Kaleen	6	0	6	0	0	0
Belconnen – South	Affected	Impacted	To Date	Mid	Late	Early
Aranda	17	0	14	0	0	0
Cook	14	0	10	0	2	0
Hawker	11	0	11	0	0	0
Macquarie	15	1	10	0	0	0
Weetangera	17	0	14	0	1	0
Belconnen – West	Affected	Impacted	To Date	Mid	Late	Early
Higgins	15	2	0	0	14	0
Holt	17	1	15	0	0	0
Latham	21	0	21	0	0	0
Macgregor	26	0	24	0	2	0
Page	5	0	1	0	4	0
Scullin	13	1	8	0	3	0
Total	281	5	231	0	26	0

This schedule is subject to change and will be regularly updated. Demolition timing is influenced by a range of external variables such as weather conditions, industry capacity and individual site circumstances.

These figures do not include:

- properties that have not been surrendered,
- some of the properties that have additional complexities, or
- properties that have been privately demolished.

